

Mountain View Tel: 650.967.2365 Fax: 650.967.2785
 Oakland Tel: 510.267.1970 Fax: 510.267.1972
 San Ramon Tel: 925.275.2550 Fax: 925.275.2555
 Fairfield Tel: 707.423.2523 Fax: 707.423.1725
 Fullerton Tel: 714.441.3090 Fax: 714.441.3091

| | | | | |
|---|--|--------------------------|-----------------------------|--------------------------------|
| | | Job No. 1993-1 | Page 1 of 1 | |
| Project Leona Quarry | Client City of Oakland | | Report No. 19 | |
| Location Oakland, CA | Grading or Excavation Contractor DeSilva Gates | | Date 6/17/04 | Day of Week Thursday |
| General Contractor DeSilva Gates | Contractor's Foreman Clayton Haskins | | Eng. Tech PF | Assistants - |
| General Contractor's Superintendent Kent Peyton | Specialty Contractor | | Contractor's Foreman | |

Field Observations

Time: 1 PM Weather: Pt. Cloudy, warm

- J&M placed additional sanitary sewer pipe and manholes along the northerly side of the detention basin.
- Two Cat 657 scrapers aided by a D8 dozer cut soils from the westerly part of the site (parcel Z?); and two Cat 657 scrapers cut soils from the easterly slope. The soils were placed as fill in lots 48, 49, and a portion of 50. The soils were placed in what appeared to be about 8 to 12 inch thick lifts and compacted by a Cat 825 sheepsfoot compactor.
- Some boulders were buried in the fill area in a fashion that they were not nested.
- DeSilva continued to place additional subdrain at the bottom of the detention basin.
- I observed Phil Gray of Berlogar take several compaction tests during my time on site.

Follow-up from prior report Yes No

What should be observed, checked, or tested during the next visit:

The DFR is preliminary

This DFR is final

Continued on next page