

Mountain View Tel: 650.967.2365 Fax: 650.967.2785
 Oakland Tel: 510.267.1970 Fax: 510.267.1972
 San Ramon Tel: 925.275.2550 Fax: 925.275.2555
 Fairfield Tel: 707.423.2523 Fax: 707.423.1725
 Fullerton Tel: 714.441.3090 Fax: 714.441.3091

		Job No. 1993-1	Page 1 of 1	
Project Leona Quarry	Client City of Oakland		Report No. 62	
Location Oakland, CA	Grading or Excavation Contractor DeSilva Gates		Date 8/19/04	Day of Week Thursday
General Contractor DeSilva Gates	Contractor's Foreman Clayton Haskins		Eng. Tech PF	Assistants -
General Contractor's Superintendent Kent Peyton	Specialty Contractor J&M Underground		Contractor's Foreman Mike	

Field Observations

Time: 4:00 PM Weather: Part cloudy, mild

- I was on site from 8 AM to 10 AM and 2:20 PM to 4 PM.
- In the morning two Cat 657 scrapers cut from the bottom of the easterly slope near Parcel "E-E". The soils were spread across Parcel Z and compacted by a Cat 825 sheepsfoot compactor. Two Cat 657 scrapers cut from the upper bowl area and placed the soils into the upper part of "A" Street. The soils were compacted by a second Cat 825 Sheepsfoot compactor.
- In the afternoon the four scrapers cut soils from the upper bowl area. Two of the scrapers placed soils as fill in the area on the northerly side of the detention basin and the other two scrapers placed soils as fill into lots 40-47. One compactor worked each area.
- Two D10 dozers, a D8 dozer, and a blade provided support for the scrapers by pioneering haul roads and ripping the cut areas.
- J&M worked to place backfill storm drain lines in the area below lots 56 and 57.
- Wall Inc. continued construction of the keystone block retaining wall that runs along the westerly side of lot 53. Several layers of block were placed. Class 2 permeable material was placed to some distance behind the wall. A type of geogrid was placed at regular intervals during the backfill. On site soils were placed to backfill the remainder of the area and compacted by a Cat CP563 padded drum roller.

Follow-up from prior report Yes No

What should be observed, checked, or tested during the next visit:

The DFR is preliminary

This DFR is final

Continued on next page