

Mountain View Tel: 650.967.2365 Fax: 650.967.2785
 Oakland Tel: 510.267.1970 Fax: 510.267.1972
 San Ramon Tel: 925.275.2550 Fax: 925.275.2555
 Fairfield Tel: 707.423.2523 Fax: 707.423.1725
 Fullerton Tel: 714.441.3090 Fax: 714.441.3091

| | | | | |
|---|--|--------------------------|-----------------------------|-------------------------------|
| | | Job No. 1993-1 | Page 1 of | |
| Project Leona Quarry | Client City of Oakland | | Report No. 10 | |
| Location Oakland, CA | Grading or Excavation Contractor DeSilva Gates | | Date 6/1/04 | Day of Week Tuesday |
| General Contractor DeSilva Gates | Contractor's Foreman Clayton | | Eng. Tech PF | Assistants - |
| General Contractor's Superintendent Kent Peyton | Specialty Contractor | | Contractor's Foreman | |

Field Observations

Time: 1:40 PM **Weather:** Cloudy, mild

- DeSilva Gates worked to install additional subdrain in the fill area. An excavator dug the trench for the 6-inch perforated plastic pipe. The pipe was covered with class 2 permeable material.
- Four Cat 657 scrapers aided by a D10 dozer cut soils from the upper elevations of the former quarry. The soils were placed to fill the area northerly of lots 32-38. The soils were compacted by a Cat 825 sheepsfoot compactor.
- MF Maher worked to install the forms for the concrete structure for the inlet to the northeasterly end of the detention basin. Pipe was installed prior to my first site visit.

Follow-up from prior report Yes No

What should be observed, checked, or tested during the next visit:

The DFR is preliminary

This DFR is final

Continued on next page