

Mountain View Tel: 650.967.2365 Fax: 650.967.2785     
  Oakland Tel: 510.267.1970 Fax: 510.267.1972  
 San Ramon Tel: 925.275.2550 Fax: 925.275.2555     
  Fairfield Tel: 707.423.2523 Fax: 707.423.1725  
 Fullerton Tel: 714.441.3090 Fax: 714.441.3091

		<b>Job No.</b> 1993-1	<b>Page</b> 1 of	
<b>Project</b> Leona Quarry	<b>Client</b> City of Oakland		<b>Report No.</b> 11	
<b>Location</b> Oakland, CA	<b>Grading or Excavation Contractor</b> DeSilva Gates		<b>Date</b> 6/2/04	<b>Day of Week</b> Wednesday
<b>General Contractor</b> DeSilva Gates	<b>Contractor's Foreman</b> Clayton		<b>Eng. Tech</b> PF	<b>Assistants</b> -
<b>General Contractor's Superintendent</b> Kent Peyton	<b>Specialty Contractor</b>		<b>Contractor's Foreman</b>	

**Field Observations**

**Time: 1 PM      Weather: Clear, warm**

- Four Cat 657 scrapers cut soils from the upper elevations of the former quarry and placed them into the fill area of lots (approximately) lot 12 through lot 32 and extending toward lots 39-43. The soils were placed in what appeared to be about 8 to 12 inch thick lifts. The soils were spread and compacted by a Cat 825 sheepsfoot compactor. Some boulders were buried in the fill area in a fashion that they were not nested.
- I observed Phil, of Berlogar take some compaction tests during my time on site.
- An excavator continued to demolish a former conveyor in the upper elevations of the site.
- J&M began installation of sanitary sewer pipe at the Edwards entrance to the site.

**Follow-up from prior report**     Yes     No

**What should be observed, checked, or tested during the next visit:**

The DFR is preliminary

This DFR is final

Continued on next page