

Mountain View Tel: 650.967.2365 Fax: 650.967.2785  
 510.267.1972  
 Oakland Tel: 510.267.1970 Fax: 510.267.1972  
 Fairfield Tel: 707.423.2523 Fax: 707.423.1725  
 San Ramon Tel: 925.275.2550 Fax: 925.275.2555  
 Fullerton Tel: 714.441.3090 Fax: 714.441.3091

		<b>Job No.</b> 1993-1	<b>Page</b> 1 of	
<b>Project</b> Leona Quarry	<b>Client</b> City of Oakland		<b>Report No.</b> 12	
<b>Location</b> Oakland, CA	<b>Grading or Excavation Contractor</b> DeSilva Gates		<b>Date</b> 6/9/04	<b>Day of Week</b> Wednesday
<b>General Contractor</b> DeSilva Gates	<b>Contractor's Foreman</b> Clayton Haskins		<b>Eng. Tech</b> PF	<b>Assistants</b> -
<b>General Contractor's Superintendent</b> Kent Peyton	<b>Specialty Contractor</b>		<b>Contractor's Foreman</b>	

**Field Observations**

**Time:** 2 PM **Weather:** Pt. Cloudy, mild

- J&M continued excavation of sanitary sewer trench and placement of sewer pipe from the gate at Edwards and continuing along the northerly side of the detention basin.
- Four Cat 657 scrapers continued to cut soils from the upper elevations of the former quarry, as they removed undocumented fills from the former stream bed. The soils were placed into the fill area of (approximately) lot 12 through lot 32 and extending toward lots 39-43. The soils were placed in what appeared to be about 8 to 12 inch thick lifts. The soils were spread and compacted by a Cat 825 sheepsfoot compactor. Some boulders were buried in the fill area in a fashion that they were not nested.
- An excavator continued to demolish a former conveyor in the upper elevations of the site.

**Follow-up from prior report**  Yes  No

**What should be observed, checked, or tested during the next visit:**

**The DFR is preliminary**

**This DFR is final**

**Continued on next page**