

Mountain View Tel: 650.967.2365 Fax: 650.967.2785
 Oakland Tel: 510.267.1970 Fax: 510.267.1972
 Fairfield Tel: 707.423.2523 Fax: 707.423.1725
 San Ramon Tel: 925.275.2550 Fax: 925.275.2555
 Fullerton Tel: 714.441.3090 Fax: 714.441.3091

		Job No. 1993-1	Page 1 of	
Project Leona Quarry	Client City of Oakland		Report No. 14	
Location Oakland, CA	Grading or Excavation Contractor DeSilva Gates		Date 6/11/04	Day of Week Friday
General Contractor DeSilva Gates	Contractor's Foreman Clayton Haskins		Eng. Tech PF	Assistants -
General Contractor's Superintendent Kent Peyton	Specialty Contractor		Contractor's Foreman	

Field Observations

Time: 2 PM Weather: Clear, mild

- J&M continued excavation of sanitary sewer trench and placement of sewer pipe along the northerly side of the detention basin.
- DeSilva Gates used an excavator to load three Cat 740 dirt haulers with clayey soils from the subex of lot 50 and a portion of lot 44. The soils were transported to the detention basin where they will serve as the clay liner for the pond. The soils were spread by a D6 dozer. Some of the more granular soils were placed into the upper elevations of the site. .
- Four Cat 657 scrapers, aided by a D10 dozer continued to cut soils from the upper elevations of the former quarry, as they removed undocumented fills from the former stream bed. The soils were placed into the fill area of (approximately) lot 6 through lot 32 and extending toward lots 39-43. The soils were placed in what appeared to be about 8 to 12 inch thick lifts. The soils were spread and compacted by a Cat 825 sheepsfoot compactor. Some boulders were buried in the fill area in a fashion that they were not nested.
- A D8 dozer was used to pioneer haul roads.

Follow-up from prior report Yes No

What should be observed, checked, or tested during the next visit:

The DFR is preliminary

This DFR is final

Continued on next page