

Mountain View Tel: 650.967.2365 Fax: 650.967.2785 Oakland Tel: 510.267.1970 Fax: 510.267.1972
 San Ramon Tel: 925.275.2550 Fax: 925.275.2555 Fairfield Tel: 707.423.2523 Fax: 707.423.1725
 Fullerton Tel: 714.441.3090 Fax: 714.441.3091

		Job No. 1993-1	Page 1 of	
Project Leona Quarry	Client City of Oakland		Report No. 18	
Location Oakland, CA	Grading or Excavation Contractor DeSilva Gates		Date 6/16/04	Day of Week Wednesday
General Contractor DeSilva Gates	Contractor's Foreman Clayton Haskins		Eng. Tech PF	Assistants -
General Contractor's Superintendent Kent Peyton	Specialty Contractor		Contractor's Foreman	

Field Observations

Time: 3:30 PM **Weather:** Clear, hot

- J&M placed additional sanitary sewer pipe and manholes along the northerly side of the detention basin.
- One Cat 657 scraper aided by a D8 dozer cut soils from lots 48, 49, and a portion of 50. The soils were placed to the fill area that appeared to me to be approximately lot 1 through lot 32, parts of 39 through 43, and "B" Road. Three Cat 657 scrapers aided by a D10 dozer cut soils from the easterly slope and placed in the same fill area. The soils were placed in what appeared to be about 8 to 12 inch thick lifts and compacted by a Cat 825 sheepsfoot compactor.
- Some boulders were buried in the fill area in a fashion that they were not nested.
- DeSilva continued to place additional subdrain at the bottom of the detention basin.
- DeSilva continued to place additional subdrain at the base of the slope in the area of lots 44-47, and 50.
- I observed Phil Gray of Berlogar take several compaction tests during my time on site.

Follow-up from prior report Yes No

What should be observed, checked, or tested during the next visit:

The DFR is preliminary

This DFR is final

Continued on next page