

Mountain View Tel: 650.967.2365 Fax: 650.967.2785
 Oakland Tel: 510.267.1970 Fax: 510.267.1972
 Fairfield Tel: 707.423.2523 Fax: 707.423.1725
 San Ramon Tel: 925.275.2550 Fax: 925.275.2555
 Fullerton Tel: 714.441.3090 Fax: 714.441.3091

		Job No. 1993-1	Page 1 of 1	
Project Leona Quarry	Client City of Oakland		Report No. 2	
Location Oakland, CA	Grading or Excavation Contractor DeSilva Gates	Date 5/19/04	Day of Week Wednesday	
General Contractor DeSilva Gates	Contractor's Foreman Clayton	Eng. Tech PF	Assistants -	
General Contractor's Superintendent Kent Peyton	Specialty Contractor	Contractor's Foreman		

Field Observations

Time: 3PM Weather: Cloudy, cool

- I arrived on site at 8:00 AM to observe site grading operations. DeSilva gates continued grading in the southerly portion of the site in the area of future lots 1-32. Undocumented fill soils were removed from the area to the north and east of future lots 32-35. Two Cat 740 haulers were loaded by a Cat 395 excavator. The soils were placed in the stockpile area in the upper elevations of the site. A D8 dozer occasionally spread the soils. Some soils were placed in piles on future lots 1 to 5. A Cat 657 scraper cut some wet soils from an area adjacent to the cut and transported them to the upper stockpile area.
- Berlogar installed three settlement monitors along the perimeter of the bank of lots that includes 1 through 38.
- About 1000 feet of 6-inch subdrain pipe had been installed along the base of the existing slope from about 26+50 of the future road to the southwest corner of the site at the catch basin/outfall.
- I left the site at 10:30 AM

Follow-up from prior report Yes No

What should be observed, checked, or tested during the next visit:

The DFR is preliminary

This DFR is final

Continued on next page