

Mountain View Tel: 650.967.2365 Fax: 650.967.2785     
  Oakland Tel: 510.267.1970 Fax: 510.267.1972  
 San Ramon Tel: 925.275.2550 Fax: 925.275.2555     
  Fairfield Tel: 707.423.2523 Fax: 707.423.1725  
 Fullerton Tel: 714.441.3090 Fax: 714.441.3091

		<b>Job No.</b> 1993-1	<b>Page</b> 1 of	
<b>Project</b> Leona Quarry	<b>Client</b> City of Oakland		<b>Report No.</b> 20	
<b>Location</b> Oakland, CA	<b>Grading or Excavation Contractor</b> DeSilva Gates		<b>Date</b> 6/18/04	<b>Day of Week</b> Friday
<b>General Contractor</b> DeSilva Gates	<b>Contractor's Foreman</b> Clayton Haskins		<b>Eng. Tech</b> PF	<b>Assistants</b> -
<b>General Contractor's Superintendent</b> Kent Peyton	<b>Specialty Contractor</b>		<b>Contractor's Foreman</b>	

**Field Observations**

**Time:** 11:30 AM      **Weather:** Pt. Cloudy, mild

- J&M placed additional sanitary sewer pipe and manholes along the northerly side of the detention basin.
- Two Cat 657 scrapers aided by a D8 dozer continued cutting soils from the westerly part of the site (parcel Z?); and two Cat 657 scrapers cut soils from the old stream bed in the upper elevations of the site. The soils were placed as fill in lots 44-47, "A" Road, and a portion of 50. The soils were placed in what appeared to be about 8 to 12 inch thick lifts and compacted by a Cat 825 sheepsfoot compactor.
- Some boulders were buried in the fill area in a fashion that they were not nested.
- DeSilva continued to place additional subdrain at the bottom of the detention basin.
- DeSilva extended the subdrain that runs along the northerly side of "A" Road to near lot 50.
- I observed Phil Gray of Berlogar take several compaction tests during my time on site.

**Follow-up from prior report**     Yes     No

**What should be observed, checked, or tested during the next visit:**