

Mountain View Tel: 650.967.2365 Fax: 650.967.2785
 Oakland Tel: 510.267.1970 Fax: 510.267.1972
 San Ramon Tel: 925.275.2550 Fax: 925.275.2555
 Fairfield Tel: 707.423.2523 Fax: 707.423.1725
 Fullerton Tel: 714.441.3090 Fax: 714.441.3091

		Job No. 1993-1	Page 1 of	
Project Leona Quarry	Client City of Oakland		Report No. 22	
Location Oakland, CA	Grading or Excavation Contractor DeSilva Gates		Date 6/22/04	Day of Week Tuesday
General Contractor DeSilva Gates	Contractor's Foreman Clayton Haskins		Eng. Tech PF	Assistants -
General Contractor's Superintendent Kent Peyton	Specialty Contractor		Contractor's Foreman	

Field Observations

Time: 11:45 AM Weather: Overcast, cool

- Berlogar had a drill rig on site apparently to drill to the depth of the settlement monitor near lot 41(?) and determine the reason for its faulty readings.
- J&M placed additional sanitary sewer pipe and manholes along the northerly side of the detention basin.
- Four Cat 657 scrapers alternated cutting soils from the westerly part of the site, the easterly slope, and the subex of the old stream bed. The soils were placed as fill in lots 44-47, "A" Road, and a portion of 50. The fill area continually widened toward the south and the east. The soils were placed in what appeared to be about 8 to 12 inch thick lifts and compacted by a Cat 825 sheepsfoot compactor.
- Some boulders were buried in the fill area in a fashion that they were not nested.
- I observed Phil Gray of Berlogar take nuclear density compaction tests during my time on site.

Follow-up from prior report Yes No

What should be observed, checked, or tested during the next visit:

The DFR is preliminary

This DFR is final

Continued on next page