

Mountain View Tel: 650.967.2365 Fax: 650.967.2785  
 Oakland Tel: 510.267.1970 Fax: 510.267.1972  
 Fairfield Tel: 707.423.2523 Fax: 707.423.1725  
 San Ramon Tel: 925.275.2550 Fax: 925.275.2555  
 Fullerton Tel: 714.441.3090 Fax: 714.441.3091

		<b>Job No.</b> 1993-1	<b>Page</b> 1 of	
<b>Project</b> Leona Quarry	<b>Client</b> City of Oakland		<b>Report No.</b> 23	
<b>Location</b> Oakland, CA	<b>Grading or Excavation Contractor</b> DeSilva Gates		<b>Date</b> 6/23/04	<b>Day of Week</b> Wednesday
<b>General Contractor</b> DeSilva Gates	<b>Contractor's Foreman</b> Clayton Haskins		<b>Eng. Tech</b> PF	<b>Assistants</b> -
<b>General Contractor's Superintendent</b> Kent Peyton	<b>Specialty Contractor</b>		<b>Contractor's Foreman</b>	

**Field Observations**

**Time:** 11:00 AM **Weather:** Cloudy, mild

- DeSilva Gates continued mass grading operations. Four Cat 657 scrapers were used to cut soils from the westerly end of the site, the easterly part of the site, and subex of the old stream bottom to find bedrock. The soils were placed in the general area of lots 44-46, Parcel E, "A" Road, and a portion of lot 50. The soils were placed in what appeared to be 8 to 12 inch lifts and compacted by Cat 825 sheepsfoot compactor. A D10 dozer and a D8 dozer were used to support the scrapers. A water truck and a blade were also used.
- DeSilva Gates installed additional subdrain along the toe of the northerly slope in the area where fill was being placed (I.E. near lot 43, 44, and 50).
- J&M placed soils to backfill sanitary sewer trench along the northerly side of the detention basin. On site soils were pushed into the trench by a D6 dozer and compacted by a Rex three wheeled Pactor. A second technician for Berlogar was onsite to test the relative compaction of soils placed to backfill the sanitary sewer trench.
- Berlogar worked to repair one of their settlement monitors that sits near the west end of the pond.

**Follow-up from prior report**  Yes  No

**What should be observed, checked, or tested during the next visit:**

The DFR is preliminary

This DFR is final

Continued on next page