

Mountain View Tel: 650.967.2365 Fax: 650.967.2785
 Oakland Tel: 510.267.1970 Fax: 510.267.1972
 San Ramon Tel: 925.275.2550 Fax: 925.275.2555
 Fairfield Tel: 707.423.2523 Fax: 707.423.1725
 Fullerton Tel: 714.441.3090 Fax: 714.441.3091

		Job No. 1993-1	Page 1 of	
Project Leona Quarry	Client City of Oakland		Report No. 25	
Location Oakland, CA	Grading or Excavation Contractor DeSilva Gates		Date 6/25/04	Day of Week Friday
General Contractor DeSilva Gates	Contractor's Foreman Clayton Haskins		Eng. Tech PF	Assistants -
General Contractor's Superintendent Kent Peyton	Specialty Contractor		Contractor's Foreman	

Field Observations

Time: 3 PM Weather: Pt. Cloudy, warm

- DeSilva Gates continued to run four Cat 657 scrapers to cutting soils from the area of the old stream bed in an effort to find bedrock. The soils were placed in the general area of lots 39-47, Parcel E, "A" Street, "B" Street, and a portion of lot 50. The soils were placed in what appeared to be 8 to 12 inch lifts and compacted by Cat 825 sheepsfoot compactor. A D10 dozer and a D8 dozer were used to support the scrapers. A water truck and a blade were also used. I observed Phil Gray of Berlogar take some in place density compaction tests during my time on site.

- J&M continued placement of soils to backfill sanitary sewer trench along the northerly side of the detention basin. On site soils were pushed into the trench by a D6 dozer and compacted by a Rex three wheeled Pactor. A second technician for Berlogar was onsite to test the relative compaction of soils placed to backfill the sanitary sewer trench.

Follow-up from prior report Yes No

What should be observed, checked, or tested during the next visit:
Observe site grading operations.

P:\1-STANDARDS\Forms\Construction Svc\DFR Masters\DFR10 Verdana.doc