

Mountain View Tel: 650.967.2365 Fax: 650.967.2785
 Oakland Tel: 510.267.1970 Fax: 510.267.1972
 San Ramon Tel: 925.275.2550 Fax: 925.275.2555
 Fairfield Tel: 707.423.2523 Fax: 707.423.1725
 Fullerton Tel: 714.441.3090 Fax: 714.441.3091

		Job No. 1993-1	Page 1 of	
Project Leona Quarry	Client City of Oakland		Report No. 26	
Location Oakland, CA	Grading or Excavation Contractor DeSilva Gates		Date 6/28/04	Day of Week Monday
General Contractor DeSilva Gates	Contractor's Foreman Clayton Haskins		Eng. Tech PF	Assistants -
General Contractor's Superintendent Kent Peyton	Specialty Contractor		Contractor's Foreman	

Field Observations

Time: 3:30 PM **Weather:** Clear, warm

- DeSilva Gates continued mass grading operations. Four Cat 657 scrapers continued to cut from the old stream bed in an effort to remove undocumented fills and cut the area to expose underlying bedrock. The soils were placed in the general area of lots 39-47, Parcel E, "A" Street, "B" Street, and a portion of lot 50. The soils were placed in what appeared to be 8 to 12 inch lifts and compacted by Cat 825 sheepsfoot compactor.
- Some boulders were placed in the fill area and covered with fill soils. DeSilva placed the boulders in a way that they would not be nested.
- Additional Clayey soils were placed to the bottom of the detention basin. The soils were spread by a D6 dozer.
- J&M began excavation for storm drain along the easterly side of the detention basin.

Follow-up from prior report Yes No

What should be observed, checked, or tested during the next visit:
Observe site grading operations.

The DFR is preliminary

This DFR is final

Continued on next page