

Mountain View Tel: 650.967.2365 Fax: 650.967.2785     
  Oakland Tel: 510.267.1970 Fax: 510.267.1972  
 San Ramon Tel: 925.275.2550 Fax: 925.275.2555     
  Fairfield Tel: 707.423.2523 Fax: 707.423.1725  
 Fullerton Tel: 714.441.3090 Fax: 714.441.3091

		<b>Job No.</b> 1993-1	<b>Page</b> 1 of	
<b>Project</b> Leona Quarry	<b>Client</b> City of Oakland		<b>Report No.</b> 27	
<b>Location</b> Oakland, CA	<b>Grading or Excavation Contractor</b> DeSilva Gates		<b>Date</b> 6/29/04	<b>Day of Week</b> Tuesday
<b>General Contractor</b> DeSilva Gates	<b>Contractor's Foreman</b> Clayton Haskins		<b>Eng. Tech</b> PF	<b>Assistants</b> -
<b>General Contractor's Superintendent</b> Kent Peyton	<b>Specialty Contractor</b>		<b>Contractor's Foreman</b>	

**Field Observations**

**Time: Noon Weather: Cloudy, mild**

- DeSilva Gates continued mass grade running four Cat 657 scrapers. Two of the scrapers cut soils from the eastern slope and placed the soils into "B" Street in an effort to bring the area to near finished grade so that the storm drain line can be placed. The soils were spread into thin lifts by a D8 dozer and compacted by a Cat 815 sheepsfoot compactor and a Rex three wheeled Pactor. Two fo the Cat 657 scrapers cut soils from the east slope and placed as fill in the area of lot 47. The soils were spread into thin lifts and compacted by a Cat 825 sheepsfoot compactor.
- Additional clayey soils were spread across the bottom of the detention basin by a D6 dozer.
- J&M continued excavation and placement of storm drain line that runs along the easterly side of the detention basin.

**Follow-up from prior report**     Yes     No

**What should be observed, checked, or tested during the next visit:**

The DFR is preliminary

This DFR is final

Continued on next page