

Mountain View Tel: 650.967.2365 Fax: 650.967.2785
 Oakland Tel: 510.267.1970 Fax: 510.267.1972
 San Ramon Tel: 925.275.2550 Fax: 925.275.2555
 Fairfield Tel: 707.423.2523 Fax: 707.423.1725
 Fullerton Tel: 714.441.3090 Fax: 714.441.3091

		Job No. 1993-1	Page 1 of	
Project Leona Quarry	Client City of Oakland		Report No. 28	
Location Oakland, CA	Grading or Excavation Contractor DeSilva Gates	Date 6/30/04	Day of Week Wednesday	
General Contractor DeSilva Gates	Contractor's Foreman Clayton Haskins	Eng. Tech PF	Assistants -	
General Contractor's Superintendent Kent Peyton	Specialty Contractor	Contractor's Foreman		

Field Observations

Time: 11:30 AM **Weather:** Overcast, mild

- DeSilva Gates continued to run four Cat 657 scrapers. Two of the scrapers cut from the upper elevations of the old stream bed; and two of the scrapers cut from the east slope. The soils were placed as fill into lots 44-47 and parcel E. The soils were spread thin and compacted by a Cat 825 sheepsfoot compactor.
- J&M continued excavation for storm drain near the gate at the entry to the site (Edwards Ave.).
- An excavator was used to spread clayey soils across the bottom of the detention basin.

Follow-up from prior report Yes No

What should be observed, checked, or tested during the next visit:

The DFR is preliminary

This DFR is final

Continued on next page