

Mountain View Tel: 650.967.2365 Fax: 650.967.2785     
  Oakland Tel: 510.267.1970 Fax: 510.267.1972  
 San Ramon Tel: 925.275.2550 Fax: 925.275.2555     
  Fairfield Tel: 707.423.2523 Fax: 707.423.1725  
 Fullerton Tel: 714.441.3090 Fax: 714.441.3091

		<b>Job No.</b> 1993-1	<b>Page</b> 1 of 1	
<b>Project</b> Leona Quarry	<b>Client</b> City of Oakland		<b>Report No.</b> 3	
<b>Location</b> Oakland, CA	<b>Grading or Excavation Contractor</b> DeSilva Gates	<b>Date</b> 5/20/04	<b>Day of Week</b> Thursday	
<b>General Contractor</b> DeSilva Gates	<b>Contractor's Foreman</b> Clayton	<b>Eng. Tech</b> PF	<b>Assistants</b> -	
<b>General Contractor's Superintendent</b> Kent Peyton	<b>Specialty Contractor</b>	<b>Contractor's Foreman</b>		

**Field Observations**

**Time: 3:30 PM Weather: Overcast, cool**

- I was on site from 9:30 AM to 11:30 AM and 1:30 PM to 3:30 PM. DeSilva Gates continued excavation of undocumented fill from the area northerly and westerly of lots 33-38. The soils were loaded into Cat 740 dump haulers by a Cat 385B excavator and transported to the upper elevations of the former quarry. The soils were periodically spread by a D8 dozer. Native ground was encountered in a small area about 40 feet below original grade.

- The D8 dozer track walked and trimmed the interior slopes of the detention basin.

**Follow-up from prior report**     Yes     No

**What should be observed, checked, or tested during the next visit:**

P:\1-STANDARDS\Forms\Construction Svc\DFR Masters\DFR10 Verdana.doc