

Mountain View Tel: 650.967.2365 Fax: 650.967.2785
 Oakland Tel: 510.267.1970 Fax: 510.267.1972
 San Ramon Tel: 925.275.2550 Fax: 925.275.2555
 Fairfield Tel: 707.423.2523 Fax: 707.423.1725
 Fullerton Tel: 714.441.3090 Fax: 714.441.3091

		Job No. 1993-1	Page of 31	
Project Leona Quarry	Client City of Oakland		Report No. 31	
Location Oakland, CA	Grading or Excavation Contractor DeSilva Gates	Date 7/6/04	Day of Week Tuesday	
General Contractor DeSilva Gates	Contractor's Foreman Clayton Haskins	Eng. Tech PF	Assistants -	
General Contractor's Superintendent Kent Peyton	Specialty Contractor	Contractor's Foreman		

Field Observations

Time: 4:30 PM **Weather:** Clear, mild

- I arrived on site at 1:30 PM to observe site grading operations.
- DeSilva Gates ran 5 Cat 657 scrapers. Three of the scrapers, aided by a D10 dozer cut soils from the slope to the east of "A" Road and placed to the fill area which appeared to me to be in lots 32-38 and Parcel B. The soils were compacted by a Cat 825 sheepsfoot compactor. The other two scrapers, aided by a D8 dozer, cut soils from near the top of the old stream bed and placed them to the same fill area. Bedrock has been encountered through most of the stream bed but some undocumented fills remain near the upper elevations. Some boulders were buried in the fill area. DeSilva Gates made efforts to separate the boulders so that they were not nested in the fill area.
- End dump trucks imported some soils from another DeSilva Gates jobsite. The soils appeared to look similar to bay mud, but were apparently approved for fill placement by Berlogar. The soils were spread thin over what appeared to be in the area of lots 42 and 43; and 49 and 50, many feet below finished grade elevation.
- A D6 dozer spread clayey soils in the detention basin.
- J&M was on site working at finishing the storm drain installation at the detention basin.

Follow-up from prior report Yes No

What should be observed, checked, or tested during the next visit:

The DFR is preliminary

This DFR is final

Continued on next page