

Mountain View Tel: 650.967.2365 Fax: 650.967.2785  
 Oakland Tel: 510.267.1970 Fax: 510.267.1972  
 Fairfield Tel: 707.423.2523 Fax: 707.423.1725  
 San Ramon Tel: 925.275.2550 Fax: 925.275.2555  
 Fullerton Tel: 714.441.3090 Fax: 714.441.3091

		<b>Job No.</b> 1993-1	<b>Page</b> 1 of	
<b>Project</b> Leona Quarry	<b>Client</b> City of Oakland		<b>Report No.</b> 34	
<b>Location</b> Oakland, CA	<b>Grading or Excavation Contractor</b> DeSilva Gates		<b>Date</b> 7/9/04	<b>Day of Week</b> Friday
<b>General Contractor</b> DeSilva Gates	<b>Contractor's Foreman</b> Clayton Haskins		<b>Eng. Tech</b> PF	<b>Assistants</b> -
<b>General Contractor's Superintendent</b> Kent Peyton	<b>Specialty Contractor</b>		<b>Contractor's Foreman</b>	

**Field Observations**

**Time: 2:00 PM Weather: Cloudy, mild**

- I arrived on site at 10:00 AM to observe site grading operations.  
 - DeSilva Gates ran five Cat 657 and two 637 scrapers. Four of the Cat 657 scrapers, aided by a D10 dozer continued cutting soils from the slope to the east of "A" Road and placed to the fill area which appeared to me to be in lots 6-18, and 41-43. The other two Cat 657 scrapers cut soils from the old stream bed and placed the soils to the same fill area. The soils were compacted by a Cat 825 sheepsfoot compactor. The two Cat 637 scrapers, aided by a D8 dozer, cut soils from the west end of the detention basin and placed them into "B" Street and lots 6-11. The soils were spread and compacted by second Cat 825 sheepsfoot compactor. Two Cat 637 scrapers cut soils from the westerly end of the detention basin and also placed as fill to the area of lots 6-11 and "B" Street.

**Follow-up from prior report**     Yes     No

**What should be observed, checked, or tested during the next visit:**  
 Continue to observe site grading operations.

The DFR is preliminary

This DFR is final

Continued on next page