

Mountain View Tel: 650.967.2365 Fax: 650.967.2785  
 Oakland Tel: 510.267.1970 Fax: 510.267.1972  
 Fairfield Tel: 707.423.2523 Fax: 707.423.1725  
 San Ramon Tel: 925.275.2550 Fax: 925.275.2555  
 Fullerton Tel: 714.441.3090 Fax: 714.441.3091

		<b>Job No.</b> 1993-1	<b>Page</b> 1 of	
<b>Project</b> Leona Quarry	<b>Client</b> City of Oakland		<b>Report No.</b> 35	
<b>Location</b> Oakland, CA	<b>Grading or Excavation Contractor</b> DeSilva Gates		<b>Date</b> 7/12/04	<b>Day of Week</b> Monday
<b>General Contractor</b> DeSilva Gates	<b>Contractor's Foreman</b> Clayton Haskins		<b>Eng. Tech</b> PF	<b>Assistants</b> -
<b>General Contractor's Superintendent</b> Kent Peyton	<b>Specialty Contractor</b>		<b>Contractor's Foreman</b>	

**Field Observations**

**Time:** 4:00 PM **Weather:** Clear, mild, windy

- I arrived on site at 12:30 PM to observe site grading operations.
- DeSilva Gates ran five Cat 657 and two 637 scrapers. The five Cat 657 scrapers, aided by a D10 dozer continued cutting soils from the slope to the east of "A" Road and placed to the fill area which appeared to me to be in lots 6-18, and 41-43. The soils were compacted by a Cat 825 sheepsfoot compactor. The two Cat 637 scrapers aided by a D8 dozer, cut soils from the southwesterly part of the site in lots 52 and 53 (?). The soils were spread and compacted by second Cat 825 sheepsfoot compactor.
- A D6 dozer spread clayey soils in the detention basin. The soils were compacted by a CP323C sheepsfoot padded drum roller.
- Concrete was poured for the outfall of the detention basin.

**Follow-up from prior report**     Yes     No

**What should be observed, checked, or tested during the next visit:**

The DFR is preliminary

This DFR is final

Continued on next page