

Mountain View Tel: 650.967.2365 Fax: 650.967.2785
 Oakland Tel: 510.267.1970 Fax: 510.267.1972
 Fairfield Tel: 707.423.2523 Fax: 707.423.1725
 San Ramon Tel: 925.275.2550 Fax: 925.275.2555
 Fullerton Tel: 714.441.3090 Fax: 714.441.3091

		Job No. 1993-1	Page 1 of	
Project Leona Quarry	Client City of Oakland		Report No. 35	
Location Oakland, CA	Grading or Excavation Contractor DeSilva Gates		Date 7/12/04	Day of Week Monday
General Contractor DeSilva Gates	Contractor's Foreman Clayton Haskins		Eng. Tech PF	Assistants -
General Contractor's Superintendent Kent Peyton	Specialty Contractor		Contractor's Foreman	

Field Observations

Time: 4:00 PM Weather: Clear, mild, windy

- I arrived on site at 12:30 PM to observe site grading operations.
- DeSilva Gates ran five Cat 657 and two 637 scrapers. The five Cat 657 scrapers, aided by a D10 dozer continued cutting soils from the slope to the east of "A" Road and placed to the fill area which appeared to me to be in lots 6-18, and 41-43. The soils were compacted by a Cat 825 sheepsfoot compactor. The two Cat 637 scrapers aided by a D8 dozer, cut soils from the southwesterly part of the site in lots 52 and 53 (?). The soils were spread and compacted by second Cat 825 sheepsfoot compactor.
- A D6 dozer spread clayey soils in the detention basin. The soils were compacted by a CP323C sheepsfoot padded drum roller.
- Concrete was poured for the outfall of the detention basin.

Follow-up from prior report Yes No

What should be observed, checked, or tested during the next visit:

The DFR is preliminary

This DFR is final

Continued on next page