

Mountain View Tel: 650.967.2365 Fax: 650.967.2785     
  Oakland Tel: 510.267.1970 Fax: 510.267.1972  
 San Ramon Tel: 925.275.2550 Fax: 925.275.2555     
  Fairfield Tel: 707.423.2523 Fax: 707.423.1725  
 Fullerton Tel: 714.441.3090 Fax: 714.441.3091

		<b>Job No.</b> 1993-1	<b>Page</b> 1 of 2	
<b>Project</b> Leona Quarry	<b>Client</b> City of Oakland		<b>Report No.</b> 37	
<b>Location</b> Oakland, CA	<b>Grading or Excavation Contractor</b> DeSilva Gates		<b>Date</b> 7/14/04	<b>Day of Week</b> Wednesday
<b>General Contractor</b> DeSilva Gates	<b>Contractor's Foreman</b> Clayton Haskins		<b>Eng. Tech</b> PF	<b>Assistants</b> -
<b>General Contractor's Superintendent</b> Kent Peyton	<b>Specialty Contractor</b>		<b>Contractor's Foreman</b>	

**Field Observations**

**Time:** 12:00 PM      **Weather:** Cloudy, mild

- I arrived on site at 8:00 AM to observe site grading operations. DeSilva Gates ran six Cat 657 scrapers. The scrapers cut soils from the upper elevations of the existing slope to the east of the old stream bed. The soils were placed as fill to the lower elevations of the old stream bed and in the area (I assume to be) bordered by lots 39-50, Parcel E, and A & B Streets. The soils were compacted by a Cat 825 sheepsfoot compactor. Two of the scrapers periodically placed soils to fill the keyway at the southwesterly corner of the site below lots 54 and 55. The subdrain has not been placed, but will be installed after the key has been backfilled some. A second Cat 825 sheepsfoot compactor was used to compact the soils.
- A D8 dozer continued to pioneered haul roads in the far easterly edge of the site.

**Follow-up from prior report**     Yes     No

**What should be observed, checked, or tested during the next visit:**  
Continue observing site grading operations.

**The DFR is preliminary**

**This DFR is final**

**Continued on next page**