

Mountain View Tel: 650.967.2365 Fax: 650.967.2785
 Oakland Tel: 510.267.1970 Fax: 510.267.1972
 San Ramon Tel: 925.275.2550 Fax: 925.275.2555
 Fairfield Tel: 707.423.2523 Fax: 707.423.1725
 Fullerton Tel: 714.441.3090 Fax: 714.441.3091

		Job No. 1993-1	Page 1 of 2	
Project Leona Quarry	Client City of Oakland		Report No. 37	
Location Oakland, CA	Grading or Excavation Contractor DeSilva Gates		Date 7/14/04	Day of Week Wednesday
General Contractor DeSilva Gates	Contractor's Foreman Clayton Haskins		Eng. Tech PF	Assistants -
General Contractor's Superintendent Kent Peyton	Specialty Contractor		Contractor's Foreman	

Field Observations

Time: 12:00 PM **Weather:** Cloudy, mild

- I arrived on site at 8:00 AM to observe site grading operations. DeSilva Gates ran six Cat 657 scrapers. The scrapers cut soils from the upper elevations of the existing slope to the east of the old stream bed. The soils were placed as fill to the lower elevations of the old stream bed and in the area (I assume to be) bordered by lots 39-50, Parcel E, and A & B Streets. The soils were compacted by a Cat 825 sheepsfoot compactor. Two of the scrapers periodically placed soils to fill the keyway at the southwesterly corner of the site below lots 54 and 55. The subdrain has not been placed, but will be installed after the key has been backfilled some. A second Cat 825 sheepsfoot compactor was used to compact the soils.

- A D8 dozer continued to pioneered haul roads in the far easterly edge of the site.

Follow-up from prior report Yes No

What should be observed, checked, or tested during the next visit:
Continue observing site grading operations.

The DFR is preliminary

This DFR is final

Continued on next page