

Mountain View Tel: 650.967.2365 Fax: 650.967.2785     
  Oakland Tel: 510.267.1970 Fax: 510.267.1972  
 San Ramon Tel: 925.275.2550 Fax: 925.275.2555     
  Fairfield Tel: 707.423.2523 Fax: 707.423.1725  
 Fullerton Tel: 714.441.3090 Fax: 714.441.3091

		<b>Job No.</b> 1993-1	<b>Page</b> 1 of 2	
<b>Project</b> Leona Quarry	<b>Client</b> City of Oakland		<b>Report No.</b> 39	
<b>Location</b> Oakland, CA	<b>Grading or Excavation Contractor</b> DeSilva Gates		<b>Date</b> 7/16/04	<b>Day of Week</b> Friday
<b>General Contractor</b> DeSilva Gates	<b>Contractor's Foreman</b> Clayton Haskins		<b>Eng. Tech</b> PF	<b>Assistants</b> -
<b>General Contractor's Superintendent</b> Kent Peyton	<b>Specialty Contractor</b>		<b>Contractor's Foreman</b>	

**Field Observations**

**Time:** 11:30 AM      **Weather:** Clear, warm

- I arrived on site at 8:40 AM to observe site grading operations. Six Cat 657 scrapers aided by D10 dozer continued to cut soils from the upper elevations of the existing slope to the east of the old stream bed. Some of the soils were spread to the lower elevations of the stream bed and compacted by a Cat 825 sheepsfoot compactor. Some of the soils were placed as fill in the area (I assume to be) bordered by lots 39-50, Parcel E, and A & B Streets and compacted by a second Cat 825 sheepsfoot compactor.
- Additional soils continued to be imported from another DeSilva site. The soils appeared to be asphalt grindings. The grindings were imported on bottom drop trucks and placed near the southeasterly corner of the site. The grindings were spread by a D6 dozer.
- Wall Inc. began installation of the keystone block retaining wall in the southwest corner of the site along MacArthur Boulevard.
- I left the site at 11:30 AM.

**Follow-up from prior report**     Yes     No

**What should be observed, checked, or tested during the next visit:**  
Continue observing site grading operations.

**The DFR is preliminary**

**This DFR is final**

**Continued on next page**