

Mountain View Tel: 650.967.2365 Fax: 650.967.2785
 Oakland Tel: 510.267.1970 Fax: 510.267.1972
 San Ramon Tel: 925.275.2550 Fax: 925.275.2555
 Fairfield Tel: 707.423.2523 Fax: 707.423.1725
 Fullerton Tel: 714.441.3090 Fax: 714.441.3091

		Job No. 1993-1	Page 1 of 1	
Project Leona Quarry	Client City of Oakland		Report No. 4	
Location Oakland, CA	Grading or Excavation Contractor DeSilva Gates		Date 5/21/04	Day of Week Friday
General Contractor DeSilva Gates	Contractor's Foreman Clayton		Eng. Tech PF	Assistants -
General Contractor's Superintendent Kent Peyton	Specialty Contractor		Contractor's Foreman	

Field Observations

Time: 2:30 PM Weather: Overcast, cool

- I was on site from 9:00 AM to 11:00 AM and 1:30 PM to 3:30 PM. DeSilva Gates completed removal of undocumented fill soils in the area to the north and east of lots 32 to 38. Two Cat 657 scrapers cut soils from the area to the north and west of Parcel "B" and placed as fill to backfill the area where the undocumented fill soils were removed; to the north of lots 32 to 38. Soils that were too wet to place as fill were transported by the scrapers to the upper elevations of the site. I observed Phil Gray, Senior Engineering Technician for Berlogar, take several compaction tests during my time on site.

- An excavator cut additional soils from the detention basin. The soils were transported to the upper elevations of the former quarry by three Cat 740 haulers and placed in stockpiles.

Follow-up from prior report Yes No

What should be observed, checked, or tested during the next visit:

The DFR is preliminary

This DFR is final

Continued on next page