

Mountain View Tel: 650.967.2365 Fax: 650.967.2785     
  Oakland Tel: 510.267.1970 Fax: 510.267.1972  
 San Ramon Tel: 925.275.2550 Fax: 925.275.2555     
  Fairfield Tel: 707.423.2523 Fax: 707.423.1725  
 Fullerton Tel: 714.441.3090 Fax: 714.441.3091

		<b>Job No.</b> 1993-1	<b>Page</b> 1 of 1	
<b>Project</b> Leona Quarry	<b>Client</b> City of Oakland		<b>Report No.</b> 40	
<b>Location</b> Oakland, CA	<b>Grading or Excavation Contractor</b> DeSilva Gates	<b>Date</b> 7/19/04	<b>Day of Week</b> Monday	
<b>General Contractor</b> DeSilva Gates	<b>Contractor's Foreman</b> Clayton Haskins	<b>Eng. Tech</b> PF	<b>Assistants</b> -	
<b>General Contractor's Superintendent</b> Kent Peyton	<b>Specialty Contractor</b> Wall, Inc.	<b>Contractor's Foreman</b>		

**Field Observations**

**Time: 11 AM Weather: Cloudy, mild**

- I arrived on site at 8:30 Am to resume site grading observations. Wall Inc. completed construction of wall 8 in the southeast corner of the site and began construction of the wall that runs along the southerly side of lots 18-35.
- DeSilva Gates ran six Cat 657 scrapers. Two of the scrapers cut from the slope to the north and west of lot 50. The soils were placed to lots 5, "B" Street, and lots 6-8. The soils were spread into thin lifts and compacted by a Cat 825 sheepsfoot compactor. Four of the scrapers cut from the slope to the east of the former stream bed. The soils were placed as fill in the former stream bed. The soils were spread into thin lifts and compacted by a second Cat 825 sheepsfoot compactor. Two D10 dozers, one in each cut area, provided support for the scrapers.
- Bottom drop trucks continued to import soils and asphalt grindings from another DeSilva Gates site. The soils and grindings were spread in the area that appeared to me to be Parcel Z. The soils and grindings were mixed and spread by a D6 dozer.
- An excavator scraped loose soils from the slope to the north and above lots 69-72.

Follow-up from prior report     Yes     No

What should be observed, checked, or tested during the next visit:

The DFR is preliminary   

This DFR is final   

Continued on next page