

Mountain View Tel: 650.967.2365 Fax: 650.967.2785
 Oakland Tel: 510.267.1970 Fax: 510.267.1972
 San Ramon Tel: 925.275.2550 Fax: 925.275.2555
 Fairfield Tel: 707.423.2523 Fax: 707.423.1725
 Fullerton Tel: 714.441.3090 Fax: 714.441.3091

		Job No. 1993-1	Page 1 of 1	
Project Leona Quarry	Client City of Oakland		Report No. 41	
Location Oakland, CA	Grading or Excavation Contractor DeSilva Gates		Date 7/20/04	Day of Week Tuesday
General Contractor DeSilva Gates	Contractor's Foreman Clayton Haskins		Eng. Tech PF	Assistants -
General Contractor's Superintendent Kent Peyton	Specialty Contractor Wall, Inc.		Contractor's Foreman	

Field Observations

Time: 11 AM Weather: Cloudy, mild

- I arrived on site at 8:30 Am to resume site grading observations. Wall Inc. continued construction of the keystone block retaining wall that runs along the southerly side of lots 18-35. Blocks were placed to form the portion of wall that runs from lot 32 to lot 35.

- DeSilva Gates ran six Cat 657 scrapers. The scrapers cut from the slope to the east of the former stream bed. The soils were placed as fill in the lower elevations of the former stream bed; in the vicinity of lots 50, 44-47, Parcel "E", "D" Street, and "A" Street. The soils were spread into thin lifts and compacted by two Cat 825 sheepsfoot compactors. Two D10 dozers and a blade provided support for the scrapers.

- Bottom drop trucks continued to import soils and asphalt grindings from another DeSilva Gates site. The soils and grindings were spread in the area that appeared to me to be Parcel Z. The soils and grindings were mixed and spread by a D6 dozer.

Follow-up from prior report Yes No

What should be observed, checked, or tested during the next visit:

The DFR is preliminary

This DFR is final

Continued on next page