

Mountain View Tel: 650.967.2365 Fax: 650.967.2785     
  Oakland Tel: 510.267.1970 Fax: 510.267.1972  
 San Ramon Tel: 925.275.2550 Fax: 925.275.2555     
  Fairfield Tel: 707.423.2523 Fax: 707.423.1725  
 Fullerton Tel: 714.441.3090 Fax: 714.441.3091

		<b>Job No.</b> 1993-1	<b>Page</b> 1 of 1	
<b>Project</b> Leona Quarry	<b>Client</b> City of Oakland		<b>Report No.</b> 42	
<b>Location</b> Oakland, CA	<b>Grading or Excavation Contractor</b> DeSilva Gates		<b>Date</b> 7/21/04	<b>Day of Week</b> Wednesday
<b>General Contractor</b> DeSilva Gates	<b>Contractor's Foreman</b> Clayton Haskins		<b>Eng. Tech</b> PF	<b>Assistants</b> -
<b>General Contractor's Superintendent</b> Kent Peyton	<b>Specialty Contractor</b> Wall, Inc.		<b>Contractor's Foreman</b>	

**Field Observations**

**Time:** 3:30 PM **Weather:** Hazy, warm, breezy

- I arrived on site at 12:30 PM to resume site grading observations. Wall Inc. continued construction of the keystone block retaining wall that runs along the southerly side of lots 18-35. The wall was being placed from the easterly end at lot 35 to near the center of lot 32. The wall was backfilled to some distance behind the wall with Class 2 permeable material. Geogrid was placed at intervals during the backfill.
- DeSilva Gates ran six Cat 657 scrapers. The scrapers cut from the slope to the east of the former stream bed. Some loads were cut from previously stockpiled wet soils in the area referred to in earlier reports as the "upper bowl of the former quarry". The soils were placed as fill into the lower elevations of the former stream bed; in the vicinity of lots 44-47, Parcel "E", "D" Street, and "A" Street. The soils were spread into thin lifts and compacted by two Cat 825 sheepsfoot compactors.
- Some of the soils cut from the upper bowl area appeared to be clayey in nature. The soils were spread thinly over the fill area and mixed with the more gravelly soils cut from the easterly slope.
- Two D10 dozers, a D8 dozer and a blade provided support for the scrapers.
- Bottom drop trucks continued to import soils from another DeSilva Gates site. The soils were spread in the area that appeared to me to be Parcel Z. The soils and grindings were mixed and spread by a D6 dozer.

**Follow-up from prior report**     Yes     No

**What should be observed, checked, or tested during the next visit:**

The DFR is preliminary

This DFR is final

Continued on next page