

Mountain View Tel: 650.967.2365 Fax: 650.967.2785
 Oakland Tel: 510.267.1970 Fax: 510.267.1972
 Fairfield Tel: 707.423.2523 Fax: 707.423.1725
 San Ramon Tel: 925.275.2550 Fax: 925.275.2555
 Fullerton Tel: 714.441.3090 Fax: 714.441.3091

		Job No. 1993-1	Page 1 of 1	
Project Leona Quarry	Client City of Oakland		Report No. 44	
Location Oakland, CA	Grading or Excavation Contractor DeSilva Gates		Date 7/26/04	Day of Week Monday
General Contractor DeSilva Gates	Contractor's Foreman Clayton Haskins		Eng. Tech PF	Assistants -
General Contractor's Superintendent Kent Peyton	Specialty Contractor Wall, Inc.		Contractor's Foreman	

Field Observations

Time: 2 PM Weather: Clear, warm

- I arrived on site at 10:00 Am to resume site grading observations.

- DeSilva Gates ran six Cat 657 scrapers. Two of the scrapers cut from the slope above the area of future lots 65-72 and placed the soils as fill into the keyway in the southwesterly part of the site below lots 54 and 55. The soils were spread into thin lifts and compacted by a Cat 825 sheepsfoot compactor. Four of the scrapers cut from the slope to the east of the former stream bed and placed the soils into the former stream bed which appeared to me to be in the vicinity of lots 39-47, Parcel "E", "D" Street, and "A" Street. The soils were spread into thin lifts and compacted by a second Cat 825 sheepsfoot compactor. Two D10 dozers and a D8 dozer provided support for the scrapers.

- Wall Inc. continued construction of the portion of keystone block retaining wall that runs from the easterly end at lot 35 to near the center of lot 32. The wall was backfilled to some distance behind the wall with Class 2 permeable material. Geogrid was placed at intervals during the backfill. On site soils were placed to backfill the wall by a Cat 623 paddle wheel scraper and compacted by a Cat CP563 padded drum roller. I observed a technician from Berlogar take several compaction tests on the backfill.

Follow-up from prior report Yes No

What should be observed, checked, or tested during the next visit:

The DFR is preliminary

This DFR is final

Continued on next page