

Mountain View Tel: 650.967.2365 Fax: 650.967.2785
 Oakland Tel: 510.267.1970 Fax: 510.267.1972
 San Ramon Tel: 925.275.2550 Fax: 925.275.2555
 Fairfield Tel: 707.423.2523 Fax: 707.423.1725
 Fullerton Tel: 714.441.3090 Fax: 714.441.3091

		Job No. 1993-1	Page 1 of 1	
Project Leona Quarry	Client City of Oakland		Report No. 48	
Location Oakland, CA	Grading or Excavation Contractor DeSilva Gates		Date 7/29/04	Day of Week Friday
General Contractor DeSilva Gates	Contractor's Foreman Clayton Haskins		Eng. Tech PF	Assistants -
General Contractor's Superintendent Kent Peyton	Specialty Contractor Wall, Inc.		Contractor's Foreman	

Field Observations

Time: 3:30 PM Weather: Hazy, warm

- I was on site from 10 AM to 11:30 AM and from 1:00 to 3:30 PM.

- DeSilva Gates ran six Cat 657 scrapers. Two of the scrapers cut soils from the vicinity of the old stream bed as they removed undocumented fills. The soils were placed as fill to Parcel G, and the lower elevations of lots 56 and 57. The soils were spread into thin lifts and compacted by a Cat 825 sheepsfoot compactor. Four of the scrapers cut from the lower elevations of the south facing slope in the easterly part of the site. The soils were placed as fill into the vicinity of lots 40-47 and "D" Street. The soils were spread into thin lifts and compacted by a second Cat 825 sheepsfoot compactor. I observed Phil, Engineering Technician for Berlogar, take compaction tests as the fill was placed.

- Two D10 dozers and a D8 dozer provided support for the scrapers.

- J&M continued excavation and placement of sanitary sewer line in "B" Street. The 8-inch plastic butt fused pipe was placed on a bed of crushed rock and covered with class 2 aggregate base. Some areas were backfilled with on site soils, but the majority of the trench remained open. Pipe was placed to the westerly end of "B" Street.

Follow-up from prior report Yes No

What should be observed, checked, or tested during the next visit:

The DFR is preliminary

This DFR is final

Continued on next page