

Mountain View Tel: 650.967.2365 Fax: 650.967.2785
 Oakland Tel: 510.267.1970 Fax: 510.267.1972
 San Ramon Tel: 925.275.2550 Fax: 925.275.2555
 Fairfield Tel: 707.423.2523 Fax: 707.423.1725
 Fullerton Tel: 714.441.3090 Fax: 714.441.3091

		Job No. 1993-1	Page 1 of 1	
Project Leona Quarry	Client City of Oakland		Report No. 49	
Location Oakland, CA	Grading or Excavation Contractor DeSilva Gates		Date 8/2/04	Day of Week Monday
General Contractor DeSilva Gates	Contractor's Foreman Clayton Haskins		Eng. Tech PF	Assistants -
General Contractor's Superintendent Kent Peyton	Specialty Contractor Wall, Inc.		Contractor's Foreman	

Field Observations

Time: 3:00 PM Weather: Overcast, cool

- I was on site from 11AM to 3PM. Five Cat 657 scrapers alternated cutting from the easterly slope and from the area east of old stream bed. The soils were placed as fill in lots 18-41. Some of the soils were placed as fill in to Parcel "G"; and lots 56 and 57. The soils were compacted by two Cat 825 sheepsfoot compactors.
- Wall Inc. worked to place the keystone block retaining wall that sits to the north side of the detention basin.
- J&M continued placement of sanitary sewer line in "B" Street. The 8-inch plastic butt fused pipe was placed on a bed of crushed rock and covered with class 2 aggregate base. On site soils were placed to backfill the trench to the westerly end of "B" Street.

Follow-up from prior report Yes No

What should be observed, checked, or tested during the next visit:

The DFR is preliminary

This DFR is final

Continued on next page