

Mountain View Tel: 650.967.2365 Fax: 650.967.2785     
  Oakland Tel: 510.267.1970 Fax: 510.267.1972  
 San Ramon Tel: 925.275.2550 Fax: 925.275.2555     
  Fairfield Tel: 707.423.2523 Fax: 707.423.1725  
 Fullerton Tel: 714.441.3090 Fax: 714.441.3091

|   |  |                          |                             |                              |
|---|--|--------------------------|-----------------------------|------------------------------|
|   |  | <b>Job No.</b><br>1993-1 | <b>Page</b><br>1 of 1       |                              |
| <b>Project</b><br>Leona Quarry                            | <b>Client</b><br>City of Oakland                         |                          | <b>Report No.</b><br>49     |                              |
| <b>Location</b><br>Oakland, CA                            | <b>Grading or Excavation Contractor</b><br>DeSilva Gates |                          | <b>Date</b><br>8/2/04       | <b>Day of Week</b><br>Monday |
| <b>General Contractor</b><br>DeSilva Gates                | <b>Contractor's Foreman</b><br>Clayton Haskins           |                          | <b>Eng. Tech</b><br>PF      | <b>Assistants</b><br>-       |
| <b>General Contractor's Superintendent</b><br>Kent Peyton | <b>Specialty Contractor</b><br>Wall, Inc.                |                          | <b>Contractor's Foreman</b> |                              |

**Field Observations**

**Time: 3:00 PM Weather: Overcast, cool**

- I was on site from 11AM to 3PM. Five Cat 657 scrapers alternated cutting from the easterly slope and from the area east of old stream bed. The soils were placed as fill in lots 18-41. Some of the soils were placed as fill in to Parcel "G"; and lots 56 and 57. The soils were compacted by two Cat 825 sheepsfoot compactors.

- Wall Inc. worked to place the keystone block retaining wall that sits to the north side of the detention basin.

- J&M continued placement of sanitary sewer line in "B" Street. The 8-inch plastic butt fused pipe was placed on a bed of crushed rock and covered with class 2 aggregate base. On site soils were placed to backfill the trench to the westerly end of "B" Street.

Follow-up from prior report     Yes     No

What should be observed, checked, or tested during the next visit:

The DFR is preliminary

This DFR is final

Continued on next page