

Mountain View Tel: 650.967.2365 Fax: 650.967.2785
 Oakland Tel: 510.267.1970 Fax: 510.267.1972
 Fairfield Tel: 707.423.2523 Fax: 707.423.1725
 San Ramon Tel: 925.275.2550 Fax: 925.275.2555
 Fullerton Tel: 714.441.3090 Fax: 714.441.3091

		Job No. 1993-1	Page 1 of 1	
Project Leona Quarry	Client City of Oakland		Report No. 5	
Location Oakland, CA	Grading or Excavation Contractor DeSilva Gates		Date 5/24/04	Day of Week Monday
General Contractor DeSilva Gates	Contractor's Foreman Clayton		Eng. Tech PF	Assistants -
General Contractor's Superintendent Kent Peyton	Specialty Contractor		Contractor's Foreman	

Field Observations

Time: 3:30 PM Weather: Cloudy, mild

- I was on site from 9:00 AM to 11:00 AM and from 1:30 PM to 3:30 PM. DeSilva Gates excavated soils from the westerly edge of the detention basin. A Cat D8 dozer trimmed soils from the bottom of the detention basin as it was extended to the west. A Cat excavator loaded the soils into three Cat 740 haulers. The soils were transported to the upper stockpile area.
- Two Cat 657 scrapers cut soils from the area north of lots 40-43 and placed as fill in the area to the north and west of lots 32-38. The soils were spread in lifts and compacted by a Cat 825 sheepsfoot compactor.
- I observed the technician from Berlogar take several in place density tests during my time on site.

Follow-up from prior report **Yes** **No**

What should be observed, checked, or tested during the next visit:

The DFR is preliminary

This DFR is final

Continued on next page