

Mountain View Tel: 650.967.2365 Fax: 650.967.2785
 Oakland Tel: 510.267.1970 Fax: 510.267.1972
 San Ramon Tel: 925.275.2550 Fax: 925.275.2555
 Fairfield Tel: 707.423.2523 Fax: 707.423.1725
 Fullerton Tel: 714.441.3090 Fax: 714.441.3091

		Job No. 1993-1	Page 1 of 1	
Project Leona Quarry	Client City of Oakland		Report No. 56	
Location Oakland, CA	Grading or Excavation Contractor DeSilva Gates		Date 8/11/04	Day of Week Wednesday
General Contractor DeSilva Gates	Contractor's Foreman Clayton Haskins		Eng. Tech PF	Assistants -
General Contractor's Superintendent Kent Peyton	Specialty Contractor J&M Underground		Contractor's Foreman Tom	

Field Observations

Time: 4:00 PM Weather: Clear, warm

- I was on site from 12:45 PM to 4:00 PM.

- DeSilva Gates ran four Cat 657 scrapers. The scrapers cut soils from the upper bowl area. The soils were placed as fill into the former creek channel and the vicinity of lots 35-38. The soils were spread thin and compacted by two Cat 825 sheepsfoot compactors. I observed Phil Gray, Engineering Technician for Berlogar, take compaction tests as the fill was placed. The soils cut from the upper bowl area appeared to me to be well over optimum for moisture content and appeared to be somewhat clayey.

- Two water trucks provided moisture conditioning as needed.

- Two D10 dozers and a D8 dozer provided support for the scrapers by pioneering haul roads and ripping the cut areas.

- J&M worked to place storm drain pipe in the southwest corner of the site in the area below lots 56 and 57.

- Wall Inc. continued construction of the keystone block retaining wall along the northerly perimeter of the detention basin. Several layers of block were placed. Class 2 permeable material was placed to some distance behind the wall. A type of geogrid was placed at regular intervals during the backfill. On site soils were placed to backfill the remainder of the area and compacted by a Cat CP563 padded drum roller.

Follow-up from prior report Yes No

What should be observed, checked, or tested during the next visit:

The DFR is preliminary

This DFR is final

Continued on next page