

Mountain View Tel: 650.967.2365 Fax: 650.967.2785
 Oakland Tel: 510.267.1970 Fax: 510.267.1972
 San Ramon Tel: 925.275.2550 Fax: 925.275.2555
 Fairfield Tel: 707.423.2523 Fax: 707.423.1725
 Fullerton Tel: 714.441.3090 Fax: 714.441.3091

		Job No. 1993-1	Page 1 of 1	
Project Leona Quarry	Client City of Oakland		Report No. 59	
Location Oakland, CA	Grading or Excavation Contractor DeSilva Gates	Date 8/16/04	Day of Week Monday	
General Contractor DeSilva Gates	Contractor's Foreman Clayton Haskins	Eng. Tech PF	Assistants -	
General Contractor's Superintendent Kent Peyton	Specialty Contractor J&M Underground	Contractor's Foreman Tom		

Field Observations

Time: 4:00 PM **Weather:** Clear, warm

- I was on site from 12:45 PM to 4:00 PM.
- DeSilva Gates ran four Cat 657 scrapers. Two scrapers Cut from bottom of east slope and placed the soils as fill into Parcel Z, Parcel GG, and "A" Street. The other two scrapers cut from easterly part of upper bowl and placed the soils as fill into the westerly part of the upper bowl area.
- I observed Phil Gray, Engineering Technician for Berlogar, take compaction tests as the fill was placed.
- Two water trucks provided moisture conditioning as needed.
- Two D10 dozers and a D8 dozer provided support for the scrapers by pioneering haul roads and ripping the cut areas.
- J&M worked to place sanitary sewer pipe in the westerly part of "B" street
- Wall Inc. continued construction of the keystone block retaining wall along the northerly perimeter of the detention basin; and the wall that sits along the westerly part of lot 53. As the layers of block were placed, Class 2 permeable material was placed to backfill behind the wall. A type of geogrid was placed at regular intervals during the backfill. On site soils were placed to backfill the remainder of the area and compacted by a Cat CP563 padded drum roller.

Follow-up from prior report Yes No

What should be observed, checked, or tested during the next visit:

The DFR is preliminary

This DFR is final

Continued on next page