

Mountain View Tel: 650.967.2365 Fax: 650.967.2785
 Oakland Tel: 510.267.1970 Fax: 510.267.1972
 Fairfield Tel: 707.423.2523 Fax: 707.423.1725
 San Ramon Tel: 925.275.2550 Fax: 925.275.2555 Fullerton Tel: 714.441.3090 Fax: 714.441.3091

		Job No. 1993-1	Page 1 of 1	
Project Leona Quarry	Client City of Oakland		Report No. 6	
Location Oakland, CA	Grading or Excavation Contractor DeSilva Gates	Date 5/25/04	Day of Week Tuesday	
General Contractor DeSilva Gates	Contractor's Foreman Clayton	Eng. Tech PF	Assistants -	
General Contractor's Superintendent	Specialty Contractor	Contractor's Foreman		

Field Observations

Time: **Weather:**

- I was on site from 9:00 AM to 11:30 AM and 2:00 to 3:30 PM. DeSilva Gates continued to place on site soils to backfill the area where undocumented fill was removed, north of lots 32-38. Two Cat 657 scrapers cut soils from the area to the north of lots 40 to 43. The soils were spread in lifts and compacted by a Cat 825 sheepsfoot compactor. Some wet loads were taken to the stockpile area in the upper elevations of the site. Some loads were taken to the berm on the southern edge of the detention basin, where they were spread into lifts and compacted by a Cat 815 sheepsfoot compactor.

- DeSilva Gates continued excavation of soils from the westerly edge of the detention basin. A Cat D8 dozer trimmed soils from the bottom of the detention basin as it was extended to the west. A Cat excavator loaded the soils into three Cat 740 haulers (only two 740 haulers by late afternoon). The soils were transported to the upper stockpile area.

- I observed the technician for Berlogar take several compaction tests during my time on site.

- An excavator worked to demolish an old conveyor platform in the upper elevations of the site.

Follow-up from prior report Yes No

What should be observed, checked, or tested during the next visit:

The DFR is preliminary

This DFR is final

Continued on next page