

Mountain View Tel: 650.967.2365 Fax: 650.967.2785
 Oakland Tel: 510.267.1970 Fax: 510.267.1972
 San Ramon Tel: 925.275.2550 Fax: 925.275.2555
 Fairfield Tel: 707.423.2523 Fax: 707.423.1725
 Fullerton Tel: 714.441.3090 Fax: 714.441.3091

		Job No. 1993-1	Page 1 of 1	
Project Leona Quarry	Client City of Oakland		Report No. 61	
Location Oakland, CA	Grading or Excavation Contractor DeSilva Gates	Date 8/18/04	Day of Week Wednesday	
General Contractor DeSilva Gates	Contractor's Foreman Clayton Haskins	Eng. Tech PF	Assistants -	
General Contractor's Superintendent Kent Peyton	Specialty Contractor J&M Underground	Contractor's Foreman Tom		

Field Observations

Time: 4:00 PM Weather: Clear, warm

- I was on site from 12:45 PM to 4:00 PM.
- Four Cat 657 scrapers cut soils from the ridge that sits to the south of the upper bowl area. The soils were placed as fill into "A" Street, from the northerly end to just south of "B" Street. Some soils placed to backfill the wall on the northerly side of the detention basin. Two Cat 825 sheepsfoot compactors worked the fill areas.
- Two water trucks provided moisture conditioning as needed.
- Some of the more clayey soils were placed to line the south side of the detention basin.
- Two D10 dozers and a D8 dozer provided support for the scrapers by pioneering haul roads and ripping the cut areas.
- J&M continued to work at placement of sanitary sewer pipe in the west part of "B" Street, "C" Street, and the westerly part of "D" Street.
- Wall Inc. continued construction of the keystone block retaining wall along the westerly side of lot 53. As layers of block were placed, Class 2 permeable material was placed to some distance behind the wall. A type of geogrid was placed at regular intervals during the backfill. On site soils were placed to backfill the remainder of the area and compacted by a Cat CP563 padded drum roller.

Follow-up from prior report Yes No

What should be observed, checked, or tested during the next visit:

The DFR is preliminary

This DFR is final

Continued on next page