

Mountain View Tel: 650.967.2365 Fax: 650.967.2785
 Oakland Tel: 510.267.1970 Fax: 510.267.1972
 Fairfield Tel: 707.423.2523 Fax: 707.423.1725
 San Ramon Tel: 925.275.2550 Fax: 925.275.2555
 Fullerton Tel: 714.441.3090 Fax: 714.441.3091

		Job No. 1993-1	Page 1 of 1	
Project Leona Quarry	Client City of Oakland		Report No. 63	
Location Oakland, CA	Grading or Excavation Contractor DeSilva Gates		Date 8/20/04	Day of Week Friday
General Contractor DeSilva Gates	Contractor's Foreman Clayton Haskins		Eng. Tech PF	Assistants -
General Contractor's Superintendent Kent Peyton	Specialty Contractor J&M Underground		Contractor's Foreman Mike	

Field Observations

Time: 11:30 AM Weather: Part cloudy, mild

- I was on site from 8 AM to 11:30 AM.
 - Four Cat 657 scrapers cut from the upper bowl area. Two of the scrapers placed the soils into lots 40-47. The other two scrapers placed the soils as fill in the area that runs along the northerly side of the detention basin (below lots 1-5). Two Cat 825 sheepsfoot compactors, one in each area, compacted the soils.
 - Two D10 dozers, a D8 dozer, and a blade provided support for the scrapers by pioneering haul roads and ripping the cut areas.
 - J&M worked to place sanitary sewer manholes in the line that runs in "C" Street and "D" Street.
 - Wall Inc. continued construction of the keystone block retaining wall that runs along the westerly side of lot 53. Several layers of block were placed. Class 2 permeable material was placed to some distance behind the wall. A type of geogrid was placed at regular intervals during the backfill. On site soils were placed to backfill the remainder of the area and compacted by a Cat CP563 padded drum roller.

Follow-up from prior report Yes No

What should be observed, checked, or tested during the next visit:

The DFR is preliminary

This DFR is final

Continued on next page