

Mountain View Tel: 650.967.2365 Fax: 650.967.2785
 Oakland Tel: 510.267.1970 Fax: 510.267.1972
 San Ramon Tel: 925.275.2550 Fax: 925.275.2555
 Fairfield Tel: 707.423.2523 Fax: 707.423.1725
 Fullerton Tel: 714.441.3090 Fax: 714.441.3091

		Job No. 1993-1	Page 1 of 1	
Project Leona Quarry	Client City of Oakland		Report No. 64	
Location Oakland, CA	Grading or Excavation Contractor DeSilva Gates		Date 8/23/04	Day of Week Monday
General Contractor DeSilva Gates	Contractor's Foreman Clayton Haskins		Eng. Tech PF	Assistants -
General Contractor's Superintendent Kent Peyton	Specialty Contractor J&M Underground		Contractor's Foreman Mike	

Field Observations

Time: 4 PM Weather: Part cloudy, mild

- I was on site from 8 AM to 10:00 AM and 2 PM to 4 PM.
- Four Cat 657 scrapers cut from the slope to the east of "A" Street. The soils were placed as fill into lots 40-47. A Cat 825 sheepsfoot compactor spread and compacted the soils.
- A second Cat 825 sheepsfoot compactor worked to compact soils in the upper bowl area.
- Two D10 dozers, a D8 dozer, and a blade provided support for the scrapers by pioneering haul roads and ripping the cut areas.
- J&M worked to place on site soils as backfill into sanitary sewer line that runs in "C" Street and "D" Street. Soils were pushed into the trench as backfill by a D6 dozer and compacted by a Rex three wheeled Pactor.

Follow-up from prior report Yes No

What should be observed, checked, or tested during the next visit:

The DFR is preliminary

This DFR is final

Continued on next page