

Mountain View Tel: 650.967.2365 Fax: 650.967.2785
 Oakland Tel: 510.267.1970 Fax: 510.267.1972
 San Ramon Tel: 925.275.2550 Fax: 925.275.2555
 Fairfield Tel: 707.423.2523 Fax: 707.423.1725
 Fullerton Tel: 714.441.3090 Fax: 714.441.3091

		Job No. 1993-1	Page 1 of 1	
Project Leona Quarry	Client City of Oakland		Report No. 65	
Location Oakland, CA	Grading or Excavation Contractor DeSilva Gates	Date 8/24/04	Day of Week Tuesday	
General Contractor DeSilva Gates	Contractor's Foreman Clayton Haskins	Eng. Tech PF	Assistants -	
General Contractor's Superintendent Kent Peyton	Specialty Contractor J&M Underground	Contractor's Foreman Mike		

Field Observations

Time: 4 PM Weather: Part cloudy, mild

- I was on site from 8 AM to 10:00 AM and 2 PM to 4 PM.
- Four Cat 657 scrapers cut from the slope to the east of "A" Street. The soils were placed by 2 of the scrapers as fill into lots 40-47. The other two scrapers placed fill to the north side of the detention pond in the morning; and to "A" Street and Parcel "Y" in the afternoon. Two Cat 825 sheepsfoot compactors work the fill areas.
- Two D10 dozers, a D8 dozer, and a blade provided support for the scrapers by pioneering haul roads and ripping the cut areas.
- J&M began excavation of sanitary sewer trench in A street northerly from the intersection with "D" Street.

Follow-up from prior report Yes No

What should be observed, checked, or tested during the next visit:

The DFR is preliminary

This DFR is final

Continued on next page