

Mountain View Tel: 650.967.2365 Fax: 650.967.2785
 Oakland Tel: 510.267.1970 Fax: 510.267.1972
 Fairfield Tel: 707.423.2523 Fax: 707.423.1725
 San Ramon Tel: 925.275.2550 Fax: 925.275.2555
 Fullerton Tel: 714.441.3090 Fax: 714.441.3091

		Job No. 1993-1	Page 1 of 1	
Project Leona Quarry	Client City of Oakland		Report No. 66	
Location Oakland, CA	Grading or Excavation Contractor DeSilva Gates		Date 8/25/04	Day of Week Wednesday
General Contractor DeSilva Gates	Contractor's Foreman Clayton Haskins		Eng. Tech PF	Assistants -
General Contractor's Superintendent Kent Peyton	Specialty Contractor J&M Underground		Contractor's Foreman Mike	

Field Observations

Time: 4 PM Weather: Clear, mild

- I was on site from 8:30 AM to 10:00 AM, 1PM to 2 PM and 3PM to 4 PM.
- Four Cat 657 scrapers cut from the upper bowl area. The soils were placed by 2 scrapers as fill into lots 40-47 and "H" Street. The other 2 placed in "A" street and Parcel "Y". Two Cat 825 sheepsfoot compactors compacted the soils in the fill areas.
- Two D10 dozers, a D8 dozer, and a blade provided support for the scrapers by pioneering haul roads and ripping the cut areas.

Follow-up from prior report Yes No

What should be observed, checked, or tested during the next visit:

The DFR is preliminary

This DFR is final

Continued on next page