

Mountain View Tel: 650.967.2365 Fax: 650.967.2785     
  Oakland Tel: 510.267.1970 Fax: 510.267.1972  
 San Ramon Tel: 925.275.2550 Fax: 925.275.2555     
  Fairfield Tel: 707.423.2523 Fax: 707.423.1725  
 Fullerton Tel: 714.441.3090 Fax: 714.441.3091

		<b>Job No.</b> 1993-1	<b>Page</b> 1 of 1	
<b>Project</b> Leona Quarry	<b>Client</b> City of Oakland		<b>Report No.</b> 68	
<b>Location</b> Oakland, CA	<b>Grading or Excavation Contractor</b> DeSilva Gates		<b>Date</b> 9/1/04	<b>Day of Week</b> Wednesday
<b>General Contractor</b> DeSilva Gates	<b>Contractor's Foreman</b> Clayton Haskins		<b>Eng. Tech</b> PF	<b>Assistants</b> -
<b>General Contractor's Superintendent</b> Kent Peyton	<b>Specialty Contractor</b> J&M Underground		<b>Contractor's Foreman</b> Mike	

**Field Observations**

**Time:** 3:30 PM **Weather:** Clear, mild

- I was on site from 8:00 AM to 9:00 AM, 1:00PM to 3:30 PM.
- Two Cat 657 scrapers cut soils from the slope area to the east of "A" Street and placed them into the upper bowl.
- Two cat 657 scrapers cut soils from the slope to the east of "A" Street and placed them to Parcel "Y".
- Two Cat 825 sheepsfoot compactors worked the fill areas.
- Two D10 dozers and a blade provided support for the scrapers by pioneering haul roads and ripping the cut areas.
- A D6 dozer worked to track walk the clay soils in the detention basin.
- Wall Inc. worked to install the keystone block retaining wall in the eastern slope of parcel "Z".
- J&M continued to place sanitary sewer pipe in "D" Street.

**Follow-up from prior report**     Yes     No

**What should be observed, checked, or tested during the next visit:**

The DFR is preliminary

This DFR is final

Continued on next page