

Daily Field Report

Mountain View Tel: 650.967.2365 Fax: 650.967.2785
 Oakland Tel: 510.267.1970 Fax: 510.267.1972
 San Ramon Tel: 925.275.2550 Fax: 925.275.2555
 Fairfield Tel: 707.423.2523 Fax: 707.423.1725
 Fullerton Tel: 714.441.3090 Fax: 714.441.3091

| | | | | |
|--|--|-----------------------------|---------------------------------|--|
| | | Job No. 1993-1 | Page 1 of 1 | |
| Project Leona Quarry | Client City of Oakland | | Report No. 7 | |
| Location Oakland, CA | Grading or Excavation Contractor DeSilva Gates | Date 5/26/04 | Day of Week Wednesday | |
| General Contractor DeSilva Gates | Contractor's Foreman Clayton | Eng. Tech PF | Assistants - | |
| General Contractor's Superintendent | Specialty Contractor | Contractor's Foreman | | |

Field Observations

Time: 2:30 PM Weather:

- I arrived on site at 9:30 AM and left at 2:00 PM. DeSilva Gates continued to place on site soils to backfill the area where undocumented fill was removed, north of lots 32-38. Two Cat 657 scrapers cut soils from the area to the north of lots 40 to 43. The soils were spread in lifts and compacted by a Cat 825 sheepsfoot compactor. Some loads were taken to the berm on the southern edge of the detention basin, where they were spread into lifts and compacted by a Cat 815 sheepsfoot compactor. Some wet loads were taken to the stockpile area in the upper elevations of the site and stockpiled.
- I observed the technician for Berlogar take several compaction tests during my time on site.
- An excavator continued to demolish the old conveyor platform in the upper elevations of the site.

Follow-up from prior report Yes No

What should be observed, checked, or tested during the next visit:

The DFR is preliminary

This DFR is final

Continued on next page