

Mountain View Tel: 650.967.2365 Fax: 650.967.2785     
  Oakland Tel: 510.267.1970 Fax: 510.267.1972  
 San Ramon Tel: 925.275.2550 Fax: 925.275.2555     
  Fairfield Tel: 707.423.2523 Fax: 707.423.1725  
 Fullerton Tel: 714.441.3090 Fax: 714.441.3091

		<b>Job No.</b> 1993-1	<b>Page</b> 1 of 1	
<b>Project</b> Leona Quarry	<b>Client</b> City of Oakland		<b>Report No.</b> 70	
<b>Location</b> Oakland, CA	<b>Grading or Excavation Contractor</b> DeSilva Gates		<b>Date</b> 9/3/04	<b>Day of Week</b> Friday
<b>General Contractor</b> DeSilva Gates	<b>Contractor's Foreman</b> Clayton Haskins		<b>Eng. Tech</b> PF	<b>Assistants</b> -
<b>General Contractor's Superintendent</b> Kent Peyton	<b>Specialty Contractor</b> J&M Underground		<b>Contractor's Foreman</b> Mike	

**Field Observations**

**Time:** 4:00 PM **Weather:** Clear, mild

- I was on site from 12:30 PM to 4:00 PM.
- Four Cat 657 scrapers cut from the upper bowl area. Two of the scrapers placed the soils as fill in lots 54 and 55. The other two scrapers placed the soils as fill into Parcel "Y".
- Two Cat 825 sheepsfoot compactors compacted the soils in the fill areas.
- Two D10 dozers and a blade provided support for the scrapers by pioneering haul roads and ripping the cut areas.
- A D6 dozer continued to track walk the clay soils in the detention basin.
- Wall Inc. worked to install the keystone block retaining wall in the eastern slope of parcel "Z".
- J&M continued to place sanitary sewer pipe in "D" Street.

**Follow-up from prior report**     Yes     No

**What should be observed, checked, or tested during the next visit:**

The DFR is preliminary

This DFR is final

Continued on next page