

Mountain View Tel: 650.967.2365 Fax: 650.967.2785
 Oakland Tel: 510.267.1970 Fax: 510.267.1972
 San Ramon Tel: 925.275.2550 Fax: 925.275.2555
 Fairfield Tel: 707.423.2523 Fax: 707.423.1725
 Fullerton Tel: 714.441.3090 Fax: 714.441.3091

		Job No. 1993-1	Page 1 of 1	
Project Leona Quarry	Client City of Oakland		Report No. 73	
Location Oakland, CA	Grading or Excavation Contractor DeSilva Gates		Date 9/9/04	Day of Week Thursday
General Contractor DeSilva Gates	Contractor's Foreman Clayton Haskins		Eng. Tech PF	Assistants -
General Contractor's Superintendent Kent Peyton	Specialty Contractor J&M Underground		Contractor's Foreman Mike	

Field Observations

Time: 4 PM Weather: Clear, warm

- I was on site from 8:00 AM to 10:00 AM and 2:00 PM to 4:00 PM.
- Four Cat 657 scrapers cut from the top of the "East Ridge". Two of the scrapers placed the soils as fill around the detention basin. The other two scrapers placed the soils as fill to lots 54, 55, 56, 57, 51, and 50.
- Two Cat 825 sheepsfoot compactors compacted the soils in the fill areas.
- J&M continued placement of 60-inch storm drain in "A" Street in the vicinity of "D" Street.
- Two D10 dozers and a blade provided support for the scrapers by pioneering haul roads and ripping the cut areas.
- Wall Inc. continued to install the keystone block retaining wall along the southerly side of the detention basin.

Follow-up from prior report Yes No

What should be observed, checked, or tested during the next visit:

The DFR is preliminary

This DFR is final

Continued on next page