

Mountain View Tel: 650.967.2365 Fax: 650.967.2785
 Oakland Tel: 510.267.1970 Fax: 510.267.1972
 San Ramon Tel: 925.275.2550 Fax: 925.275.2555
 Fairfield Tel: 707.423.2523 Fax: 707.423.1725
 Fullerton Tel: 714.441.3090 Fax: 714.441.3091

		Job No. 1993-1	Page 1 of 1	
Project Leona Quarry	Client City of Oakland		Report No. 74	
Location Oakland, CA	Grading or Excavation Contractor DeSilva Gates		Date 9/10/04	Day of Week Friday
General Contractor DeSilva Gates	Contractor's Foreman Clayton Haskins		Eng. Tech PF	Assistants -
General Contractor's Superintendent Kent Peyton	Specialty Contractor J&M Underground		Contractor's Foreman Mike	

Field Observations

Time: 3 PM **Weather:** Clear, warm

- I was on site from 1:00 to 2:00 PM.
- J&M work at placement of 60-inch in "A" Street from near "B" Street to near "D" Street.
- Two D10 dozers and a blade provided support for the scrapers by pioneering haul roads and ripping the cut areas.
- Wall Inc. continued to install the keystone block retaining wall along the southerly side of the detention basin.
- Two Cat 657 scrapers cut from the top of the "East Ridge" and placed the soils as fill into lots 44-47.
- Two Cat 657 scrapers cut from east part of upper bowl and placed the soils as fill into the westerly part of the upper bowl.
- Two Cat 825 sheepsfoot compactors worked the soils in the fill areas.

Follow-up from prior report Yes No

What should be observed, checked, or tested during the next visit:

The DFR is preliminary

This DFR is final

Continued on next page