

Mountain View Tel: 650.967.2365 Fax: 650.967.2785
 Oakland Tel: 510.267.1970 Fax: 510.267.1972
 San Ramon Tel: 925.275.2550 Fax: 925.275.2555
 Fairfield Tel: 707.423.2523 Fax: 707.423.1725
 Fullerton Tel: 714.441.3090 Fax: 714.441.3091

		Job No. 1993-1	Page 1 of 1	
Project Leona Quarry	Client City of Oakland		Report No. 76	
Location Oakland, CA	Grading or Excavation Contractor DeSilva Gates		Date 9/14/04	Day of Week Tuesday
General Contractor DeSilva Gates	Contractor's Foreman Clayton Haskins		Eng. Tech PF	Assistants -
General Contractor's Superintendent Kent Peyton	Specialty Contractor J&M Underground		Contractor's Foreman Mike	

Field Observations

Time: 4 PM **Weather:** Clear, warm

- I was on site from 8:00 AM to 10:00 AM and 2 PM to 4 PM.
- Two Cat 657 scrapers cut from east side of upper bowl and placed the soils as fill into the west part of upper bowl.
- Two Cat 657 scrapers cut from the east side of the upper bowl and placed the soils to lots at former creek area; and in the afternoon the soils were placed into lots 55, 56, 57.
- Wall Inc. continued to construct the wall on south side of the detention basin.
- J&M continued placement of 60-inch storm drain in "D" Street. A portion of the trench was backfilled with on site soils.

Follow-up from prior report Yes No

What should be observed, checked, or tested during the next visit:

The DFR is preliminary

This DFR is final

Continued on next page