

Mountain View Tel: 650.967.2365 Fax: 650.967.2785     
  Oakland Tel: 510.267.1970 Fax: 510.267.1972  
 San Ramon Tel: 925.275.2550 Fax: 925.275.2555     
  Fairfield Tel: 707.423.2523 Fax: 707.423.1725  
 Fullerton Tel: 714.441.3090 Fax: 714.441.3091

		<b>Job No.</b> 1993-1	<b>Page</b> 1 of 1	
<b>Project</b> Leona Quarry	<b>Client</b> City of Oakland		<b>Report No.</b> 76	
<b>Location</b> Oakland, CA	<b>Grading or Excavation Contractor</b> DeSilva Gates		<b>Date</b> 9/14/04	<b>Day of Week</b> Tuesday
<b>General Contractor</b> DeSilva Gates	<b>Contractor's Foreman</b> Clayton Haskins		<b>Eng. Tech</b> PF	<b>Assistants</b> -
<b>General Contractor's Superintendent</b> Kent Peyton	<b>Specialty Contractor</b> J&M Underground		<b>Contractor's Foreman</b> Mike	

**Field Observations**

**Time: 4 PM Weather: Clear, warm**

- I was on site from 8:00 AM to 10:00 AM and 2 PM to 4 PM.
- Two Cat 657 scrapers cut from east side of upper bowl and placed the soils as fill into the west part of upper bowl.
- Two Cat 657 scrapers cut from the east side of the upper bowl and placed the soils to lots at former creek area; and in the afternoon the soils were placed into lots 55, 56, 57.
- Wall Inc. continued to construct the wall on south side of the detention basin.
- J&M continued placement of 60-inch storm drain in "D" Street. A portion of the trench was backfilled with on site soils.

Follow-up from prior report     Yes     No

What should be observed, checked, or tested during the next visit:

The DFR is preliminary   

This DFR is final   

Continued on next page