

Mountain View Tel: 650.967.2365 Fax: 650.967.2785
 Oakland Tel: 510.267.1970 Fax: 510.267.1972
 Fairfield Tel: 707.423.2523 Fax: 707.423.1725
 San Ramon Tel: 925.275.2550 Fax: 925.275.2555
 Fullerton Tel: 714.441.3090 Fax: 714.441.3091

		Job No. 1993-1	Page 1 of 1	
Project Leona Quarry	Client City of Oakland		Report No. 77	
Location Oakland, CA	Grading or Excavation Contractor DeSilva Gates		Date 9/15/04	Day of Week Wednesday
General Contractor DeSilva Gates	Contractor's Foreman Clayton Haskins		Eng. Tech PF	Assistants -
General Contractor's Superintendent Kent Peyton	Specialty Contractor J&M Underground		Contractor's Foreman Mike	

Field Observations

Time: 3:30 PM Weather: Clear, warm

- I was on site from 8:00 AM to 10:00 AM and 2:00 PM to 3:30 PM.
- Two Cat 657 scrapers cut from easterly part of the upper bowl area and placed the soils to westerly part of the upper bowl area.
- Two Cat 657 scrapers cut from the "East slope" and placed the soils as fill in lots 56, 55, 57, and "G" Street.
- Two Cat 825 sheepsfoot compactors worked the fill areas.
- Two D10 dozers and one D8 dozer assisted the scrapers by ripping the cut areas.
- Wall Inc. Constructed the keystone block retaining wall that sits on the southerly side of the detention basin.
- J&M continued to backfill 60-inch storm drain in "D" and "A" Streets. The soils were pushed into the trench by a D6 dozer and compacted by a Rex 3-wheeled Pactor.

Follow-up from prior report Yes No

What should be observed, checked, or tested during the next visit:

The DFR is preliminary

This DFR is final

Continued on next page