

Mountain View Tel: 650.967.2365 Fax: 650.967.2785
 Oakland Tel: 510.267.1970 Fax: 510.267.1972
 Fairfield Tel: 707.423.2523 Fax: 707.423.1725
 San Ramon Tel: 925.275.2550 Fax: 925.275.2555
 Fullerton Tel: 714.441.3090 Fax: 714.441.3091

		Job No. 1993-1	Page 1 of 1	
Project Leona Quarry	Client City of Oakland		Report No. 79	
Location Oakland, CA	Grading or Excavation Contractor DeSilva Gates		Date 9/17/04	Day of Week Friday
General Contractor DeSilva Gates	Contractor's Foreman Clayton Haskins		Eng. Tech PF	Assistants -
General Contractor's Superintendent Kent Peyton	Specialty Contractor J&M Underground		Contractor's Foreman Mike	

Field Observations

Time: 10 AM Weather: Clear, warm

- Four Cat 657 scrapers cut from the top of the "East Ridge". Two of the scrapers placed the soils as fill to the upper bowl area; and the other two placed the soils as fill into the future pads 58-71 and "H" Street. One Cat 825 sheepsfoot compactor worked each of the fill areas. Two D10 dozers, one D8 dozer, and a Cat 14G blade provided support for the scrapers.
- I observed two Berlogar technicians taking compaction tests at times during my site visit.
- A DeSilva Gates finis crew worked to trim the pads along "B" Street to finished grade.
- J&M continued to place storm drain pipe into "D" Street and the westerly end of "B" Street. Soils were placed to backfill the trench in the westerly end of "D" Street. The on site soils were pushed into the trench by a D6 dozer and compacted by a Rex 3-wheeled Pactor.
- Wall Inc. continued to build the keystone block retaining wall along the southerly side of the detention basin.

Follow-up from prior report Yes No

What should be observed, checked, or tested during the next visit:

The DFR is preliminary

This DFR is final

Continued on next page