

Mountain View Tel: 650.967.2365 Fax: 650.967.2785
 Oakland Tel: 510.267.1970 Fax: 510.267.1972
 Fairfield Tel: 707.423.2523 Fax: 707.423.1725
 San Ramon Tel: 925.275.2550 Fax: 925.275.2555
 Fullerton Tel: 714.441.3090 Fax: 714.4

| | |
|--------------------------|-----------------------|
| Job No. 1993-1 | Page 1 of 3 |
|--------------------------|-----------------------|

| | | | |
|--|--|-----------------------------|--------------------------------|
| Project Leona Quarry | Client City of Oakland | Report No. 8 | |
| Location Oakland, CA | Grading or Excavation Contractor DeSilva Gates | Date 5/27/04 | Day of Week Thursday |
| General Contractor DeSilva Gates | Contractor's Foreman Clayton | Eng. Tech PF | Assistants - |
| General Contractor's Superintendent | Specialty Contractor | Contractor's Foreman | |

Field Observations

Time: 2:30 PM Weather: Cloudy, mild

- DeSilva Gates continued placement of fill in the area north of lots 32-38. Two Cat 657 scrapers cut soils from the upper elevations of the former quarry. Two additional Cat 657 scrapers cut soils from the area to the west of lots 6 and 43; and the area to the north of lots 40-43. The soils were placed as fill in the area north of lots 32-38, spread and compacted by a Cat 825 sheepsfoot compactor.

- An excavator cut clay soils from the slopes of the former quarry, to the north of the fill area. The soils will be placed as a liner for the detention basin. Some of the clay soils have been spread across the north bank in the eastern end of the basin.

- Berlogar installed additional settlement monitors in the area to the west of the detention basin and lot 6 .

Follow-up from prior report Yes No

What should be observed, checked, or tested during the next visit:

The DFR is preliminary

This DFR is final

Continued on next page